



Project: Greater Heights School **Subject:** RFI Response
Project No.: **Date:** 09/04/19
Contractor:

To: GC **Distribution:**

Attention:

FLOODPLAIN

- 1) What is our scope of work in relation to the playground.
Response: Owner purchased, Owner Installed (scope of work provided by Fun Abounds)
- 2) Please provide specifications from division 13 which seem to be missing.
Response:
- 3) Please confirm the scope for the signage for this project.
Response:
- 4) In reference to specification section 051200-1.8.A and B, we believe there to be cost savings if fabricator are to follow AISC guidelines but no required to be certified through AISC. Please confirm if this is acceptable.
Response: That is acceptable
- 5) Door schedule on the documents is not complete. It seems to be missing hardware and frame information. .
Response: Frames to be aluminum, finish to match window systems.
- 6) The specifications for the roofing membrane state Mod Bit and the drawings show the membrane roof as pvc. Please confirm which is correct.
Response: PVC membrane roofing.
- 7) On A041 Interior Finish Schedule, C-2 is 2'X2' Optima on Silhouette XL grid and it is to be used at Lobby 101, Stair 1, Kitchen 114, and Lobby 301 RCP. The reflected ceiling drawings seems to show gyp board ceilings. Please confirm which is correct.
Response: Kitchen 114, Stair 1 (partial), Indoor Activity (partial) to have 2x2
- 8) On A041 Interior Finish Schedule C-3 is 2'X2' Optima Design Flex, Triangle, On Silhouette XL. Design Flex Triangles will not work In Silhouette grid. The RCP reflects 2'X2' grid not Triangles. Please confirm which is correct.
Response: Provide Design Flex in classrooms only per Room Finish Schedule issued in Addendum 2.
- 9) There is a spec section for pedestal pavers which I have found on the plans for Wausau 24x24 pedestal pavers. However, there is also a PV-1 paver listed on sheet A041 that shows a 12x24 Wausau paver but there is nothing on the plans anywhere being pointed to as that PV-1. Is that paver type going on the ground level sidewalk around the building that has a paver type hatch mark on it on sheet A111?

File Tag: W:\CloudStation\19.05-GHS\CA\Bidding\1905-RFI_Response.odt



Response: Correct, pavers to be installed at grade around perimeter of building. Pedestal pavers have been omitted from scope of work.

- 10) The floor plan shows what could be “typical” new casework at all the classrooms. Please confirm these rooms all get the typical casework.

Response: Correct, each casework module to include upper and lower cabinets with under-counter fridge, microwave and sink.

- 11) What size perimeter trim do we need to assume at the cloud above the stairs at what they consider to be Lobby 301?

Response: Please provide 6”

- 12) What size perimeter trim do we need to assume at the cloud at Activity 109?

Response: Please provide 6”

- 13) Per the finish schedule, C-3, is to be Armstrong Optima Design Flex. I believe this to be a typo. Can we get clarification?

Response: Please provide Design Flex in classrooms only. Disregard hatch indicated in RCP.